

## CARROLLTON DAILY INSPECTION RESULTS As of Tuesday, March 12, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
PRAD202303503	3040	2630 Old Denton Rd, Carrollton, Tx 75007	PRC200025 - Building Framing- Commercial	1900	Hector Romero	Passed	Ok to pour.
PRAS202304822		2119 Larkspur Dr, Carrollton, Tx 75010	PRC200155 - Engineer's Letter- Residential	4600	Lisa Cheek	Passed	
PRAS202401190	4003	1907 Addington Dr, Carrollton, Tx 75007	PRC200096 - Roof/ Structural/ Final	11400	Hector Romero	Passed	
PRFN202306412	1090	1721 E Crosby Rd, Carrollton, Tx 75006	PRC200044 - Fence	6902	Michael Serna	Not Ready	Homeowner stated the fence is not finished, but should be completed within two weeks
PRFN202400709		1313 Lincoln Dr, Carrollton, Tx 75006	PRC200044 - Fence	6900	Michael Strodtman	Passed	
PRFN202400956		2931 Myerwood, Carrollton, Tx 75007	PRC200044 - Fence	6901	Michael Serna	Passed w/ Notes	engineer letter submitted and uploaded to permit
PRFN202401133		3614 Waynoka Dr, Carrollton, Tx 75007	PRC200044 - Fence	6900	Michael Strodtman	Passed	
PROA202304345	4064	1430 Valwood Pkwy, Suite:150, Carrollton, Tx 75006	PRC200076 - Occupancy Application: O.A.; Sign/Zoning/Construction Code Final		Michael Serna	Passed w/ Notes	release sent
PROA202401119		1100 Elm St, Carrollton, Tx 75006	PRC200076 - Occupancy Application: O.A.; Sign/Zoning/Construction Code Final		Hector Romero	Failed	No access at 8:38am. Inspections begin at 7:30am. Reschedule for next business day.
PRPL202401250		4021 Windy Crest Dr, Carrollton, Tx 75007	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Failed	Please provide pictures of the work along with a signed Virtual Inspection Cert form (found on our website) for inspection. Thank you
PRPL202401259		3023 Stonehenge Ln, Carrollton, Tx 75006	PRC200122 - Water Heater Final		Gregory Smith	Passed	
PRPL202401294	1036	2219 San Simeon, Carrollton, Tx 75006	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Passed	
PRPL202401297		2214 Grapevine Ln, Carrollton, Tx 75007	PRC200122 - Water Heater Final	13601	Gregory Smith	Passed	
PRPL202401299		2203 Spicewood Ln, Carrollton, Tx 75006	PRC200000 - Plumbing Work Final	13000	Raymond Davis	Passed	
PRPL202401312		2700 Old Denton Rd, Carrollton, Tx 75007	PRC200164 - Gas Work Final- Commercial	16300	Raymond Davis	Passed	
PRPL202401323	1037	2033 Le Mans Dr, Carrollton, Tx 75006	PR00026 - Gas Work Final- Residential	16400	Gregory Smith	Passed	ok to restore



## CARROLLTON DAILY INSPECTION RESULTS As of Tuesday, March 12, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
PRPL202401331	1036	2703 Stonecreek PI, Carrollton, Tx 75006	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Failed	Pictures of the under slab work, the hydrostatic test and a signed Under Slab Backfill letter (example found on our website, please read before submitting) are required for all under slab plumbing work done in Carrollton.
				13001	Gregory Smith	Passed	
	1034	]	PRC200148 - Under Slab Excavation/Backfill Verification	9800	Gregory Smith	Failed	Letter not submitted. Visit our website to see the example, and speak with our service desk if you need assistance with this.
				9801	Gregory Smith	Passed	
PRRE202305045	1010	2105 Lorraine PI, Carrollton, Tx 75006	PRC200042 - Electrical Service	6705	Michael Serna	Failed	no rep on site
					Michael Serna	Failed	contractor called claiming rep on site, requested a return trip to inspect. Plans not updated per previous failed inspection
	6010		PRC200106 - Solar System Final	12405	Michael Serna	Failed	no rep on site
					Michael Serna	Failed - Add Penalty	contractor called claiming rep on site, requested a return trip to inspect. Plans not updated per previous failed inspection
PRRE202306792		1901 Arbor Creek Dr, Carrollton, Tx 75010	PRC200106 - Solar System Final		Michael Strodtman	Passed	
PRRE202400472	1010	2123 Bordeaux Dr, Carrollton, Tx 75007	PRC200042 - Electrical Service		Hector Romero	Failed	No electrician onsite at 7:22am. Reschedule next business day.
	6010	]	PRC200106 - Solar System Final	12402	Hector Romero	Failed	No electrician onsite at 7:22am. Reschedule next business day.
PRRN202305896	3011	2080 Mc Daniel Dr, Suite:100, Carrollton, Tx 75006	PRC200027 - Electrical Rough Ceiling-Commercial	1402	Hector Romero	Partial Pass	No electrical inspection, inspection was for rebar for elevator pit floor.
PRRN202306589	4063	4325 Tall Knight Ln, Carrollton, Tx 75010	PRC200023 - Building/Energy Final- Residential	4400	Michael Serna	Passed	
	4062		PRC200041 - Electrical/Energy Final-Residential	3200	Michael Serna	Passed	
	4005		PRC200115 - Plumbing/Energy/Utility Release Final-Residential	3000	Raymond Davis	Passed	
PRRN202307665	3012	2700 Old Denton Rd, Suite:120, Carrollton, Tx 75007	PRC200028 - Electrical Rough Walls-Commercial	1500	Hector Romero	Failed	No access at 7:55am. Reschedule next business day.



## CARROLLTON DAILY INSPECTION RESULTS As of Tuesday, March 12, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
PRRN202400810	1902	1540 Champion Dr, Suite:100, Carrollton, Tx 75006	PRC200093 - Pre-Pour/Foundation- Commercial	901	Hector Romero	Passed	
PRRN202401013	4062	2445 Lacy Ln, Carrollton, Tx 75006	PRC200041 - Electrical/Energy Final-Residential	3200	Michael Serna	Passed w/ Notes	release sent
	4005		PRC200115 - Plumbing/Energy/Utility Release Final-Residential	3001	Gregory Smith	Passed w/ Notes	ok to restore
PRSF202303697	4063	2557 Hampstead Ln, Carrollton, Tx 75010	PRC200023 - Building/Energy Final- Residential	4401	Michael Serna	Passed w/ Notes	final release sent
	4062	]	PRC200041 - Electrical/Energy Final-Residential	3203	Michael Serna	Passed w/ Notes	release sent
PRSF202303782	4006	2541 Hampstead Ln, Carrollton, Tx 75010	PRC200045 - Final Energy Certification-Residential	3900	Lisa Cheek	Passed	
PRSF202304117	4063	2544 Hampstead Ln, Carrollton, Tx 75010	PRC200023 - Building/Energy Final- Residential	4400	Michael Serna	Passed w/ Notes	final release sent
PRSF202304991		4732 Gentle Glen Dr, Carrollton, Tx 75010	PRC200023 - Building/Energy Final- Residential	4400	Michael Serna	Passed	final release sent