



## DAILY INSPECTION RESULTS

As of Friday, February 23, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
PRAD202303503	1902	2630 Old Denton Rd, Carrollton, Tx 75007	PRC200093 - Pre-Pour/Foundation-Commercial	900	Michael Serna	Failed	email pictures to michael.serna@cityofcarrollton.com
PRAD202305384	3066	3908 Virginia Pine Dr	PRC200022 - Building Framing-Residential	2000	Michael Serna	Failed	All applicable MEP roughs must be called in prior to framing inspection. Inspection not performed
PRAD202307471	3064	1000 W Russell Ave, Carrollton, Tx 75006	PRC200040 - Electrical Rough/Energy-Residential	1600	Angel Galvan	Passed	
	2020		PRC200080 - Plumbing Rough/Sewer/Yard Gas/Energy-Residential	800	Gregory Smith	Failed	New drain not on water test.
PRAS202307226	2001	2033 Sancerre Ln, Carrollton, Tx 75007	PRC200155 - Engineer's Letter-Residential	4600	Lisa Cheek	Passed	
PRAS202400941	4003	1629 Walker Pl, Carrollton, Tx 75007	PRC200096 - Roof/ Structural/ Final	11400	Michael Serna	Failed	email pictures to michael.serna@cityofcarrollton.com
PREL202303900	1010		PRC200042 - Electrical Service	6700	Angel Galvan	Passed w/ Notes	1. Courtesy release 2. Service request sent
PREL202400792	3064	2010 Emory Oak Dr, Carrollton, Tx 75007	PRC200040 - Electrical Rough/Energy-Residential	1600	David C. Garcia	Failed	1.pvc risers not schedule 80 2.no connector at back of WP box 3.need to schedule underfloor electrical inspection
PREL202400979	4062	1407 North Trail Dr, Carrollton, Tx 75006	PRC200041 - Electrical/Energy Final-Residential	3200	David C. Garcia	Failed	1.no underfloor electrical inspection completed 2.no electrical rough inspection completed 3.GFCI not type TR/WR 4.breaker not labeled at panel
PREL202401006	1010	1812 Random Rd, Carrollton, Tx 75006	PRC200042 - Electrical Service	6700	David C. Garcia	Passed w/ Notes	1.for courtesy release only 2.schedule electrical final after work is completed 3.release sent
PRFN202307095	1090	2727 Country Place	PRC200044 - Fence	6902	Michael Serna	Failed	Ebbie 9740-390-6367 is a non-conforming number. Please email michael.serna@cityofcarrollton.com with pictures of completed fence
PRFR202306646	4002	1525 W Belt Line Rd, Carrollton, Tx 75006	PRC200050 - Fire Marshal Final	7400	Jared Nations	Passed	
PRMH202400352	4004	1728 E Peters Colony Rd, Carrollton, Tx 75007	PRC200062 - Hvac/Energy Final-Residential	3401	Angel Galvan	Passed	
PROA202400901	4064	2081 Hutton Dr, Suite:301, Carrollton, Tx 75006	PRC200076 - Occupancy Application: O.A.; Sign/Zoning/Construction Code Final	9502	Hector Romero	Failed	1. Electrical panel cover not properly secured, screws missing. 2. Electrical outlet in electrical room is not properly secured and is missing cover.



## DAILY INSPECTION RESULTS

As of Friday, February 23, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
PROA202401008		1039 N Ih 35E, Suite:215, Carrollton, Tx 75006	PRC200076 - Occupancy Application: O.A.; Sign/Zoning/Construction Code Final	9500	Lisa Cheek	Passed w/ Notes	Inspection was completed 2-21-2024 with the entire building
PROA202401009		1039 N Ih 35E, Suite:214, Carrollton, Tx 75006	PRC200076 - Occupancy Application: O.A.; Sign/Zoning/Construction Code Final	9500	Lisa Cheek	Passed w/ Notes	inspection was approved 2-21-2024 with the entire building
PRPL202307164	1036	2135 N Denton Dr, Carrollton, Tx 75006	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Passed	
	1034		PRC200148 - Under Slab Excavation/Backfill Verification	9800	Gregory Smith	Passed	
PRPL202400264	1036	2951 Furneaux Ln, Carrollton, Tx 75007	PRC200000 - Plumbing Work Final	13004	Gregory Smith	Passed	
	1034		PRC200148 - Under Slab Excavation/Backfill Verification	9801	Gregory Smith	Passed	
PRPL202400701	4021	2269 Jamestown Ln, Carrollton, Tx 75006	PRC200122 - Water Heater Final	13601	Gregory Smith	Passed	
PRPL202400859	1036	2902 Country Place Cir, Carrollton, Tx 75006	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Passed	
PRPL202400930		1506 Iroquois Cir, Carrollton, Tx 75007	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Failed	Please provide pictures of the new water lines installed in the house for inspection and the work done in the bathroom on the 2nd floor
	4021		PRC200122 - Water Heater Final	13600	Gregory Smith	Failed	Pictures of water heater installs are required in Carrollton. Please make sure they have an expansion tank. Submit the pictures with a signed Virtual Inspection Cert form.
PRPL202400942	1036	4237 Wild Cherry Dr, Carrollton, Tx 75010	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Passed	
	1034		PRC200148 - Under Slab Excavation/Backfill Verification	9800	Gregory Smith	Passed	
PRPL202400947	1036	2511 Incline Dr, Carrollton, Tx 75006	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Passed	
	1034		PRC200148 - Under Slab Excavation/Backfill Verification	9800	Gregory Smith	Passed	



## DAILY INSPECTION RESULTS

As of Friday, February 23, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
PRPL202400973	1036	3715 Westminster Dr, Carrollton, Tx 75007	PRC200000 - Plumbing Work Final	13000	Gregory Smith	Failed	1. No Under Slab Backfill Letter had been submitted (example can be found on our website, please read before submitting) 2. Please provide a picture of the system under water test 3. FOR FUTURE: Clevis hangers are not allowed for use on under slab plumbing work in Carrollton. Loop hangers or riser clamps are preferred.
				13001	Gregory Smith	Passed	
	1034		PRC200148 - Under Slab Excavation/Backfill Verification	9800	Gregory Smith	Passed	
PRPO202307678	1012	3208 Cutler Pl, Carrollton, Tx 75007	PRC200084 - Pool Deck Bonding/Setback	10100	Michael Serna	Failed	email pictures to michael.serna@cityofcarrollton.com
				10101	Michael Serna	Passed w/ Notes	email correspondence from builder w/pics uploaded to permit. deck will be paver stones per contractor
PRRE202306656	1010	2135 Lymington Rd, Carrollton, Tx 75007	PRC200042 - Electrical Service	6700	David C. Garcia	Failed	1.branch circuits at interior panel must meet requirements of 312.5(C) 2.no bond bushings at 3/4 emt at exterior panel to pvc j-box 3.unable to verify wiring method from pvc j-box into attic 4.no bond bushing at connectors at pvc j-box 5.pictures of all attic work, interiors of all j-boxes and grounding to rails/arrays required on site for inspection
	6010		PRC200106 - Solar System Final	12400	David C. Garcia	Failed	1.branch circuits at interior panel must meet requirements of 312.5(C) 2.no bond bushings at 3/4 emt at exterior panel to pvc j-box 3.unable to verify wiring method from pvc j-box into attic 4.no bond bushing at connectors at pvc j-box 5.pictures of all attic work, interiors of all j-boxes and grounding to rails/arrays required on site for inspection
PRRE202306792	1010	1901 Arbor Creek Dr	PRC200042 - Electrical Service	6702	David C. Garcia	Passed	
	6010		PRC200106 - Solar System Final	12402	David C. Garcia	Failed	1.need to upload updated electrical diagram to permit 2.no labeling in attic 3.no labeling on rooftop raceway 4.unable to verify bond/set screws at all rooftop raceway bushings 5.unable to verify bond bushing at rooftop j-box NM connectors 6.NM cable connectors not tightened down to NM cable
PRRE202307160	1010	1521 Bosque Dr, Carrollton, Tx 75010	PRC200042 - Electrical Service	6700	David C. Garcia	Passed	



## DAILY INSPECTION RESULTS

As of Friday, February 23, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
	6010		PRC200106 - Solar System Final	12400	David C. Garcia	Failed	1.not meeting labeling requirements at attic flexible raceways 2.no bond/set screws at bushings in rooftop j-boxes 3.no photo of 3rd rooftop j-box
PRRE202307404		3709 Penny Ln	PRC200106 - Solar System Final	12403	David C. Garcia	Passed w/ Notes	1.upload updated electrical diagram to permit
PRRE202400212	1010	2105 N Denton Dr, Carrollton, Tx 75006	PRC200042 - Electrical Service	6701	Angel Galvan	Passed	
	6010		PRC200106 - Solar System Final	12401	Angel Galvan	Passed	
PRRE202400609	1010	1845 Melton Dr, Carrollton, Tx 75010	PRC200042 - Electrical Service	6700	David C. Garcia	Failed	1.contractor required on site - texted number provided Tim Vaquero (214) 931-5976 at 6:45 am with a 7:30-11:30 am eta. No reply and contractor not on site at 9:14am
	6010		PRC200106 - Solar System Final	12400	David C. Garcia	Failed	1.contractor required on site - texted number provided Tim Vaquero (214) 931-5976 at 6:45 am with a 7:30-11:30 am eta. No reply and contractor not on site at 9:14am
PRRN202302253	4031	2700 Old Denton Rd, Suite:110, Carrollton, Tx 75007	PRC200118 - Vent A Hood Final/Final Letter	13400	Lisa Cheek	Failed	Please upload Vent a Hood final letter from the Fire Department Inspection
PRRN202302888	3034	3043 Old Denton Rd, Suite:110, Carrollton, Tx 75007	PRC200031 - Hvac Rough/Insulation-Commercial	1200	Michael Serna	Failed	email pictures to michael.serna@cityofcarrollton.com
	4030		PRC200032 - Hvac/Energy Final- Commercial	3300	Michael Serna	Failed	email pictures to michael.serna@cityofcarrollton.com
	4031		PRC200118 - Vent A Hood Final/Final Letter	13400	Michael Serna	Failed	Vent hood must be inspected by the fire marshal's office first then passed cert must be uploaded to the portal for inspection to pass. No document located in the portal
PRRN202304774	4040	2126 N Josey Ln, Carrollton, Tx 75006	PRC200026 - Building/Energy Final- Commercial	4300	Hector Romero	Partial Pass	Partial pass, waiting for landscape final inspection.
	4010		PRC200029 - Electrical/Energy Final-Commercial	3100	Hector Romero	Passed	
	4030		PRC200032 - Hvac/Energy Final- Commercial	3300	Hector Romero	Passed	
	4020		PRC200033 - Plumbing/Energy Final-Commercial	2900	Gregory Smith	Passed	
PRRN202306069	5030	2015 E Belt Line Rd, Carrollton, Tx 75006	PRC200123 - Water In Row/Easement R.O.W.	13700	Reynaldo Guerrero	Passed w/ Notes	pictures uploaded
PRRN202400135	4062	1001 Kenbob Cir, Carrollton, Tx 75007	PRC200041 - Electrical/Energy Final-Residential	3200	Angel Galvan	Passed	



# DAILY INSPECTION RESULTS

As of Friday, February 23, 2024 6:00 PM

Permit Number	Phone Sys. Num.	Street Address	Inspection Code - Description	Insp. Num.	Inspector Name	Inspection Results	Inspection Result Comment
	4005		PRC200115 - Plumbing/Energy/Utility Release Final-Residential	3000	Gregory Smith	Passed w/ Notes	ok to restore
PRSG202304841	4041	1718 Trinity Valley Dr, Suite:204, Carrollton, Tx 75006	PRC200102 - Sign Final w/ Electrical (If Any)	12002	Hector Romero	Passed	
PRSG202400827	1085	1621 W Crosby Rd, Carrollton, Tx 75006	PRC200132 - Real Estate Sign Final	11100	Hector Romero	Passed	
PRTU202400766	6015	2910 Belmeade Dr, Suite:106, Carrollton, Tx 75006	PRC200038 - Electrical Service/Construction Heat/Clean & Show	2600	Angel Galvan	Failed	1. Missing several outlet and switch covers throughout the suite 2. Need to install electrical panel cover 3. Need to install new suite number electrical meter base